

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 7/9/2024

For Project: **Indian Springs Phase 2 Water
FDEP Grant/Loan Agreement DW320381**

AHE # 20-034

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Tyler Lawrence (850) 718-7233

Notice to Proceed: 10/15/2023

Award Date: 9/12/2023

Substantial Completion: 6/1/2025

Final Completion: 7/31/2025

The report is for the week of: Monday, 7/1/2024

thru Sunday, 7/7/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 350 LF 10" PVC water main.

Tuesday- Installed 160 LF 10" PVC water main.

Wednesday- No work due to Holiday. Holiday day given.

Thursday- No work due to Holiday. Holiday day given.

Friday- No work due to Holiday. Holiday day given.

Saturday- No work due to Holiday. Holiday day given.

Sunday- No work due to Holiday. Holiday day given.

Engineer's remarks/Pending issues:

Percent Project Complete: 38%

Time Remaining (%): 59%

Invoiced to Date: \$1,864,556.12

Weather days to date: 14

Original Contract Amount: \$4,492,568.00

Change Order Amount Approved: -\$550,499.25

Holiday days granted: 21

Actual Days: 267

Remaining: \$2,077,512.63

Days used with deduct: 232

Days to Substantial Completion: 560

Remaining to SC: 328

Days to Final Completion: 620

Remaining to FC: 388



Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)





☉ 353°N (T) ● 30°46'17"N, 85°9'59"W ±127ft ▲ 155ft



10" pvc apalachee trail

01 Jul 2024, 14:15:39



10" pvc on Appalachee trail

02 Jul 2024, 13:11:26