

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 7/1/2024
For Project: **Indian Springs Sewer Phase 2B**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell Engineering
Notice to Proceed: 8/1/2023 Award Date: 12/13/2022



Substantial Completion: 6/24/2024 Final Completion: 8/23/2024

The report is for the week of: Monday, 6/24/2024 thru Sunday, 6/30/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed grinder station.

Tuesday- Installed 111 LF of 2" trenchless and 140 LF of 2" low pressure force main.

Wednesday- Installed 94 LF of 2" trenchless and 120 LF of 2" low pressure force main.

Thursday- No work due to rain. Rain day granted.

Friday- Installed 160 LF of 2" low pressure force main.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	34%	Time Remaining (%):	-2%
Invoiced to Date:	\$1,857,047.85	Weather days to date:	12
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	16
Change Order Amount Approved:		Actual Days:	335
Remaining:	\$4,520,592.14	Days used with deduct:	307
Days to Substantial Completion:	300	Remaining to SC:	-7
Days to Final Completion:	360	Remaining to FC:	53

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



☀ 356° N (T) • 30.767562, -85.172703 ±9 m ▲ 16m



Grinder lift station

Indian springs phase 2B sewer
24 Jun 2024, 12:33:38 PM




☀ 312° NW (T) • 30.772853, -85.169477 ±6 m ▲ 15m



2 in FM.

Indian springs phase 2B sewer
25 Jun 2024, 9:21:51 AM



☀ 288° W (T) • 30.778503, -85.159413 ±3 m ▲ 16m



Raise MH

Indian springs phase 2B sewer
25 Jun 2024, 12:29:13 PM



☀ 9° N (T) • 30.778414, -85.159406 ±15 m ▲ 16m



Raise MH

Indian springs phase 2B sewer
25 Jun 2024, 3:25:52 PM



☀ 133° SE (T) • 30.772838, -85.168445 ±5 m ▲ 18m



Power to grinder

Indian springs phase 2B sewer
26 Jun 2024, 10:37:30 AM



☀ 129° SE (T) • 30.772837, -85.16846 ±4 m ▲ 18m



Power to grinder

Indian springs phase 2B sewer
26 Jun 2024, 10:37:50 AM