

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 7/9/2024
For Project: **Indian Springs Sewer Phase 2B**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell Engineering
Notice to Proceed: 8/1/2023



Inspector: Dwayne Josey (850) 258-3386

Award Date: 12/13/2022

Substantial Completion: 6/29/2024

Final Completion: 8/28/2024

The report is for the week of: Monday, 7/1/2024

thru Sunday, 7/7/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- No work at contractor's option.

Wednesday- No work due to holiday. Holiday day given.

Thursday- No work due to holiday. Holiday day given.

Friday- No work due to holiday. Holiday day given.

Saturday- No work due to holiday. Holiday day given.

Sunday- No work due to holiday. Holiday day given.

Engineer's remarks/Pending issues:

Percent Project Complete:	34%	Time Remaining (%):	-3%
Invoiced to Date:	\$1,857,047.85	Weather days to date:	12
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	21
Change Order Amount Approved:		Actual Days:	342
Remaining:	\$4,520,592.14	Days used with deduct:	309
Days to Substantial Completion:	300	Remaining to SC:	-9
Days to Final Completion:	360	Remaining to FC:	51

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)