

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 7/15/2024  
For Project: **Indian Springs Sewer Phase 2B**  
**NFWMD Const. Grant Agreement No. 20-036** AHE # 20-033  
Contractor: Blankenship Contracting, Inc.  
Designer: Alday-Howell Engineering  
Notice to Proceed: 8/1/2023



Inspector: Dwayne Josey (850) 258-3386

Award Date: 12/13/2022

Substantial Completion: 6/30/2024

Final Completion: 8/29/2024

The report is for the week of: Monday, 7/8/2024

thru Sunday, 7/14/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Installed 40 LF of 2" force main. Raised 2 manholes.

**Tuesday-** Raised 1 manhole. Rain affected more than 50% of days production. Rain day given.

**Wednesday-** Installed 80 LF of 2" force main. Raised 2 manholes.

**Thursday-** Extended 4 low pressure services for 2" force main to the right of way. Raised 2 manholes.

**Friday-** Extended 2 low pressure services for 2" force main to the right of way. Performed Hydrostatic on 4" force main.


**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

|                                 |                |                        |     |
|---------------------------------|----------------|------------------------|-----|
| Percent Project Complete:       | 35%            | Time Remaining (%):    | -5% |
| Invoiced to Date:               | \$1,857,047.85 | Weather days to date:  | 13  |
| Original Contract Amount:       | \$6,377,639.99 |                        |     |
| Change Order Amount Approved:   |                | Holiday days granted:  | 21  |
|                                 |                | Actual Days:           | 349 |
| Remaining:                      | \$4,520,592.14 | Days used with deduct: | 315 |
| Days to Substantial Completion: | 300            | Remaining to SC:       | -15 |
| Days to Final Completion:       | 360            | Remaining to FC:       | 45  |

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



☉ 140° SE (T) • 30.777906, -85.159426 ±5 m ▲ 16m



Raise MH

Indian springs phase 2B sewer  
08 Jul 2024, 10:41:20 AM




☉ 101° E (T) • 30.77786, -85.159469 ±6 m ▲ 15m



Raise MH

Indian springs phase 2B sewer  
08 Jul 2024, 12:46:18 PM



SW 210 240 W 270 NW 300 330 N 0

☀ 288° W (T) • 30.778503, -85.159413 ±3 m ▲ 16m

Raise MH

Indian springs phase 2B sewer  
25 Jun 2024, 12:29:13 PM



☀ 29° N (T) • 30.773736, -85.16904 ±3 m ▲ 15m

Clean out and valve

Indian springs phase 2B sewer  
10 Jul 2024, 3:40:54 PM



☉ 319° NW (T) • 30.777332, -85.164636 ±5 m ▲ 21m



Raise MH


Indian springs phase 2B sewer  
11 Jul 2024, 2:08:03 PM

☉ 111° E (T) • 30.768683, -85.164792 ±5 m ▲ 21m




Start test

Indian springs phase 2B  
sewer  
12 Jul 2024, 7:30:12 AM



☀ 111° E (T) ● 30.768741, -85.164811 ±13 m ▲ 21m



End test

Indian springs phase 2B sewer  
12 Jul 2024, 9:30:20 AM



☀ 319° NW (T) ● 30.773485, -85.169604 ±3 m ▲ 15m



2 in. Service

Indian springs phase 2B sewer  
12 Jul 2024, 10:14:51 AM



☼ 295° W (T) ● 30.773504, -85.169589 ±17 m ▲ 15m



2 in. Service

Indian springs phase 2B sewer  
12 Jul 2024, 10:15:32 AM