

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 7/24/2024
 For Project: **Indian Springs Sewer Phase 2B**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
 Contractor: Blankenship Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386
 Notice to Proceed: 8/1/2023 Award Date: 12/13/2022



Substantial Completion: 6/30/2024 Final Completion: 8/29/2024

The report is for the week of: Monday, 7/15/2024 thru Sunday, 7/21/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Extended 2 low pressure services for 2" force main to the right of way.

Tuesday- Extended 3 gravity/low pressure hybrid services to the right of way.

Wednesday- Extended 1 gravity/low pressure hybrid service to the right of way. Raised 5 manholes.

Thursday- Extended 2 low pressure services for 2" force main to the right of way.

Friday- No work at contractor's option.


Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	35%	Time Remaining (%):	-7%
Invoiced to Date:	\$2,484,171.27	Weather days to date:	13
Original Contract Amount:	\$6,377,639.99		
Change Order Amount Approved:		Holiday days granted:	21
		Actual Days:	356
Remaining:	\$3,893,468.72	Days used with deduct:	322
Days to Substantial Completion:	300	Remaining to SC:	-22
Days to Final Completion:	360	Remaining to FC:	38

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



146° SE (T) 30.775173, -85.166527 ±7 m ▲ 19m



Raise MH

Indian springs phase 2B sewer
15 Jul 2024, 9:04:06 AM




234° SW (T) 30.773592, -85.167131 ±8 m ▲ 22m



Raise MH

Indian springs phase 2B sewer
16 Jul 2024, 10:03:59 AM



☀ 187° S (T) ● 30.772839, -85.16938 ±4 m ▲ 15m



2 in service

Indian springs phase 2B sewer
18 Jul 2024, 9:42:41 AM



☀ 8° N (T) ● 30.772818, -85.169358 ±4 m ▲ 15m



2 in service

Indian springs phase 2B sewer
18 Jul 2024, 9:43:14 AM