

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 7/30/2024

For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 718-7233

Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 3/11/2024

Final Completion: 4/10/2024

The report is for the week of: Monday, 7/22/2024

thru Sunday, 7/28/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Material too wet to work. Rain recovery day granted.

Tuesday- Extended lateral to the right of way.

Wednesday- Directional bored 120 LF of 6" HDPE in lieu of 4" PVC to meet inner dimension equivalence. Rain affected more than 50% of the day. Rain day granted.

Thursday- Install 8" Tee, 8" valves, 4" valve, 40 LF of 8" force main, 30 Lf of 4" force main.

Friday- Rain affected more than 50% of the day. Rain day granted.

Saturday- Rain affected more than 50% of the day. Rain day granted.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	61%	Time Remaining (%):	-32%		
Invoiced to Date:	\$2,959,986.89	Weather days to date:	46		
Original Contract Amount:	\$5,347,467.37				
Change Order Amount Approved:	\$83,361.30	Holiday days granted:	44		
Contract Time Approved:	141	Actual Days:	671		
Remaining:	\$2,470,841.78	Days used with deduct:	581		
Days to Substantial Completion:	441	Original SC:	300	Remaining to SC:	-140
Days to Final Completion:	471	Original FC:	330	Remaining to FC:	-110

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

North West Elevation

☉ 158° SE (T) ● 30.783624, -85.175443 ±14 m ▲ 17m



Fusing the 6" h.d.p.e. pipe for force main
AHE/bhl

Blue Springs Sewer Project
24 Jul 2024, 9:48:39 AM

☉ 171° S (T) ● 30.783626, -85.174973 ±17 m ▲ 17m



Fusing the 6" h.d.p.e. pipe for force main
AHE/bhl

Blue Springs Sewer Project
24 Jul 2024, 9:57:10 AM

North Elevation

☉ 171° S (T) • 30.783634, -85.175003 ±4 m ▲ 17m



4" fm connected at the 8x8x4 fittings
AHE/bhl

Blue Springs Sewer Project
25 Jul 2024, 1:41:00 PM

☉ 261° W (T) • 30.783619, -85.174893 ±3 m ▲ 17m



Connecting the 4" running south into
spring chase
AHE/bhl

Blue Springs Sewer Project
25 Jul 2024, 1:51:53 PM