

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 8/6/2024
For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell Engineering
Notice to Proceed: 9/27/2022



Inspector: Brett Lawrence (850) 718-7233

Award Date: 6/29/2022

Substantial Completion: 3/11/2024

Final Completion: 4/10/2024

The report is for the week of: Monday, 7/29/2024

thru Sunday, 8/4/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 40 LF of 8" force main.

Tuesday- Installed 140 LF of 8" force main.

Wednesday- Installed 200 LF of 8" force main.

Thursday- Performed hydrostatic testing.

Friday- Installed air vac valve on 8" force main.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	61%	Time Remaining (%):	-33%		
Invoiced to Date:	\$2,959,986.89	Weather days to date:	46		
Original Contract Amount:	\$5,347,467.37	Holiday days granted:	44		
Change Order Amount Approved:	\$83,361.30	Actual Days:	678		
Contract Time Approved:	141	Days used with deduct:	588		
Remaining:	\$2,470,841.78				
Days to Substantial Completion:	441	Original SC:	300	Remaining to SC:	-147
Days to Final Completion:	471	Original FC:	330	Remaining to FC:	-117

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

West Elevation

☉ 106° E (T) ● 30.783582, -85.174948 ±6 m ▲ 17m



Dressing up work area at Spring Chase entrance
AHE/bhl

Blue Springs Sewer Project
29 Jul 2024, 1:17:42 PM

☉ 140° SE (T) ● 30.783594, -85.174982 ±3 m ▲ 17m



Dressing up work area at Spring Chase entrance
AHE/bhl

Blue Springs Sewer Project
29 Jul 2024, 1:17:49 PM

East Elevation

📍 290° W (T) 📍 30.78311, -85.177916 ±3 m ▲ 5m



Obryan Land Services Clipping road
way between stations 242.+50 and
253+20.
AHE/bhl

Blue Springs Sewer Project
29 Jul 2024, 3:10:51 PM