

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 7/30/2024

For Project: **Indian Springs Phase 2 Water
FDEP Grant/Loan Agreement DW320381**

AHE # 20-034

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Tyler Lawrence (850) 718-7233

Notice to Proceed: 10/15/2023

Award Date: 9/12/2023

Substantial Completion: 6/2/2025

Final Completion: 8/1/2025

The report is for the week of: Monday, 7/22/2024

thru Sunday, 7/28/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Cleaned up construction area.

Tuesday- Installed 10" tee and 40 LF 10" PVC water main.

Wednesday- Installed 10" tee and 40 LF 10" PVC water main. Rain affected more than 50% percent of the day's production. Rain day granted.

Thursday- Installed 2 meter boxes and 310 LF of 10" PVC water main.

Friday- Installed 2 meter boxes and 90 LF of 10" PVC water main.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 38%

Time Remaining (%): 55%

Invoiced to Date: \$1,864,556.12

Weather days to date: 15

Original Contract Amount: \$4,492,568.00

Change Order Amount Approved: -\$550,499.25

Holiday days granted: 21

Actual Days: 288

Remaining: \$2,077,512.63

Days used with deduct: 252

Days to Substantial Completion: 560

Remaining to SC: 308

Days to Final Completion: 620

Remaining to FC: 368



Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)





☉ 76°E (T) ☉ 30°46'40"N, 85°9'45"W ±9ft ▲ 176ft



10" pvc on apalachee trail

Indian Springs phase 2 water
24 Jul 2024, 08:47:45



10" pvc on apalachee trail

Indian Springs phase 2 water
25 Jul 2024, 10:19:31