

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 8/6/2024
For Project: **Indian Springs Phase 2 Water**
FDEP Grant/Loan Agreement DW320381 AHE # 20-034
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Tyler Lawrence (850) 718-7233
Notice to Proceed: 10/15/2023 Award Date: 9/12/2023



Substantial Completion: 6/2/2025 Final Completion: 8/1/2025

The report is for the week of: Monday, 7/29/2024 thru Sunday, 8/4/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 300 LF of 6" pvc, 1 fire hydrant and 2 services on Appalachee Trail.

Tuesday- Installed 422 lf of 3" pvc and 5 services on Appalachee trail.

Wednesday- Installed 2 services on Appalachee Trail

Thursday- Installed 1 fire hydrant on Appalachee Trail.

Friday- Cleaned up construction area.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	38%	Time Remaining (%):	54%
Invoiced to Date:	\$1,864,556.12	Weather days to date:	15
Original Contract Amount:	\$4,492,568.00	Holiday days granted:	21
Change Order Amount Approved:	-\$550,499.25	Actual Days:	295
Remaining:	\$2,077,512.63	Days used with deduct:	259
Days to Substantial Completion:	560	Remaining to SC:	301
Days to Final Completion:	620	Remaining to FC:	361

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

