

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 8/14/2024
For Project: **Indian Springs Phase 2 Water**
FDEP Grant/Loan Agreement DW320381 AHE # 20-034
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Tyler Lawrence (850) 718-7233
Notice to Proceed: 10/15/2023 Award Date: 9/12/2023



Substantial Completion: 6/2/2025 Final Completion: 8/1/2025

The report is for the week of: Monday, 8/5/2024 thru Sunday, 8/11/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Cleaned up construction area.
- Tuesday-** Installed 41 LF of 10" pvc and 120 LF of 3" pvc on Lake Bluff.
- Wednesday-** Installed 200 LF of 6" pvc, 1 fire hydrant and 100 LF of 3" pvc on Lake Bluff.
- Thursday-** Installed 1 fire hydrant on Lake Bluff.
- Friday-** Cleaned up construction area.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	40%	Time Remaining (%):	53%
Invoiced to Date:	\$1,864,556.12	Weather days to date:	15
Original Contract Amount:	\$4,492,568.00	Holiday days granted:	21
Change Order Amount Approved:	-\$550,499.25	Actual Days:	302
Remaining:	\$2,077,512.63	Days used with deduct:	266
Days to Substantial Completion:	560	Remaining to SC:	294
Days to Final Completion:	620	Remaining to FC:	354

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

SW 240 W 270 NW 300 330 N 0 NE 30

☉ 315°NW (T) ● 30°46'30"N, 85°10'0"W ±45ft ▲ 129ft



Valves for deer haven

Indian Springs phase 2 water
06 Aug 2024, 14:01:18



6" to 3" for deer haven circle

Indian Springs phase 2 water
07 Aug 2024, 15:33:26