

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 8/19/2024  
For Project: **Indian Springs Phase 2 Water**  
**FDEP Grant/Loan Agreement DW320381** AHE # 20-034  
Contractor: L & K Contracting, Inc.  
Designer: Alday-Howell Engineering Inspector: Tyler Lawrence (850) 718-7233  
Notice to Proceed: 10/15/2023 Award Date: 9/12/2023



Substantial Completion: 6/2/2025 Final Completion: 8/1/2025

The report is for the week of: Monday, 8/12/2024 thru Sunday, 8/18/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Cleaned up construction area.
- Tuesday-** Installed 9 meter boxes on Lake Bluff.
- Wednesday-** Installed 2 meter boxes and 275 LF of 6" pvc on Lake Bluff.
- Thursday-** Installed 150 LF of 6" pvc and 62 LF of 10" pvc on Lake Bluff.
- Friday-** Installed 1 fire hydrant and 40 LF of 10" pvc on Appalachee Trail
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	40%	Time Remaining (%):	51%
Invoiced to Date:	\$1,864,556.12	Weather days to date:	15
Original Contract Amount:	\$4,492,568.00	Holiday days granted:	21
Change Order Amount Approved:	-\$550,499.25	Actual Days:	309
Remaining:	\$2,077,512.63	Days used with deduct:	273
Days to Substantial Completion:	560	Remaining to SC:	287
Days to Final Completion:	620	Remaining to FC:	347

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



☉ 184°S (T) ☉ 30°46'24"N, 85°10'8"W ±13ft ▲ 160ft



6x3 reducers for 3" pvc on lake bluff

Indian Springs phase 2 water  
12 Aug 2024 08:51:57



3" pvc on lake bluff

Indian Springs phase 2 water  
12 Aug 2024, 15:53:05