

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 7/30/2024  
For Project: **Indian Springs Sewer Phase 2B**  
**NFWMD Const. Grant Agreement No. 20-036** AHE # 20-033  
Contractor: Blankenship Contracting, Inc.  
Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386  
Notice to Proceed: 8/1/2023 Award Date: 12/13/2022



Substantial Completion: 6/30/2024 Final Completion: 8/29/2024

The report is for the week of: Monday, 7/22/2024 thru Sunday, 7/28/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** No work at contractor's option.

**Tuesday-** Prepared valve pads for concrete.

**Wednesday-** Performed hydrostatic testing.

**Thursday-** Performed hydrostatic testing.

**Friday-** Corrected leaks found in hydrostatic testing.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	35%	Time Remaining (%):	-10%
Invoiced to Date:	\$2,484,171.27	Weather days to date:	13
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	21
Change Order Amount Approved:		Actual Days:	363
Remaining:	\$3,893,468.72	Days used with deduct:	329
Days to Substantial Completion:	300	Remaining to SC:	-29
Days to Final Completion:	360	Remaining to FC:	31

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



☀ 6° N (T) • 30.7693, -85.165324 ±4 m ▲ 21m



Clean out

Indian springs phase 2B sewer  
23 Jul 2024, 1:04:19 PM



☀ 137° SE (T) • 30.773713, -85.169097 ±6 m ▲ 15m



Prepare test. 2 in fm

Indian springs phase 2B sewer  
25 Jul 2024, 8:33:11 AM