

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 8/6/2024  
For Project: **Indian Springs Sewer Phase 2B**  
**NFWFMD Const. Grant Agreement No. 20-036** AHE # 20-033  
Contractor: Blankenship Contracting, Inc.  
Designer: Alday-Howell Engineering  
Inspector: Dwayne Josey (850) 258-3386  
Notice to Proceed: 8/1/2023 Award Date: 12/13/2022



Substantial Completion: 6/30/2024 Final Completion: 8/29/2024

The report is for the week of: Monday, 7/29/2024 thru Sunday, 8/4/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Corrected leaks found in hydrostatic testing.

**Tuesday-** Corrected leaks found in hydrostatic testing.

**Wednesday-** Raised manholes. Patched asphalt.

**Thursday-** Raised manholes. Patched asphalt.

**Friday-** Patched asphalt.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	35%	Time Remaining (%):	-12%
Invoiced to Date:	\$2,484,171.27	Weather days to date:	13
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	21
Change Order Amount Approved:		Actual Days:	370
Remaining:	\$3,893,468.72	Days used with deduct:	336
Days to Substantial Completion:	300	Remaining to SC:	-36
Days to Final Completion:	360	Remaining to FC:	24

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



☼ 167° SE (T) ● 30.77511, -85.16646 ±8 m ▲ 18m



Asphalt around MH lids

Indian springs phase 2B sewer  
31 Jul 2024, 2:39:25 PM



☼ 105° E (T) ● 30.775102, -85.166494 ±12 m ▲ 18m



Asphalt around MH lids

Indian springs phase 2B sewer  
31 Jul 2024, 2:50:56 PM