

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 8/13/2024  
 For Project: **Indian Springs Sewer Phase 2B**  
**NFWFMD Const. Grant Agreement No. 20-036** AHE # 20-033  
 Contractor: Blankenship Contracting, Inc.  
 Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386  
 Notice to Proceed: 8/1/2023 Award Date: 12/13/2022



Substantial Completion: 6/30/2024 Final Completion: 8/29/2024

The report is for the week of: Monday, 8/5/2024 thru Sunday, 8/11/2024


The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Corrected leaks found in hydrostatic testing.
- Tuesday-** Performed pressure test on Lake Bluff Cir.
- Wednesday-** Corrected leaks found in hydrostatic testing.
- Thursday-** Corrected leaks found in hydrostatic testing. Bored 650 LF of 1-1/2" pe pipe for grinder connection.
- Friday-** Corrected leaks found in hydrostatic testing. Bored 515 LF of 1-1/2" pe pipe for grinder connection. Bored 235 LF of 1-1/2" pe pipe for grinder connection in Phase 2A.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	35%	Time Remaining (%):	-14%
Invoiced to Date:	\$2,484,171.27	Weather days to date:	13
Original Contract Amount:	\$6,377,639.99		
Change Order Amount Approved:		Holiday days granted:	21
		Actual Days:	377
Remaining:	\$3,893,468.72	Days used with deduct:	343
Days to Substantial Completion:	300	Remaining to SC:	-43
Days to Final Completion:	360	Remaining to FC:	17

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)




☼ 163° SE (T) • 30.77368, -85.169056 ±5 m ▲ 15m



Start test on 2 in FM

Indian springs phase 2B sewer  
06 Aug 2024, 12:32:45 PM



☼ 173° S (T) • 30.773701, -85.169031 ±10 m ▲ 15m



End test on 2 in FM

Indian springs phase 2B sewer  
06 Aug 2024, 2:44:48 PM



☀ 124° SE (T) ● 30.77761, -85.16356 ±5 m ▲ 15m



We

Indian springs phase 2B sewer  
07 Aug 2024, 2:11:05 PM