

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 8/28/2024
For Project: **Indian Springs Sewer Phase 2B**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell Engineering
Notice to Proceed: 8/1/2023



Inspector: Dwayne Josey (850) 258-3386

Award Date: 12/13/2022

Substantial Completion: 6/30/2024

Final Completion: 8/29/2024

The report is for the week of: Monday, 8/19/2024

thru Sunday, 8/25/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Cleaned construction area.

Tuesday- Installed pumps in grinder pumps. Prepared lift station pad for control panel plumbing.

Wednesday- Cleaned construction area.

Thursday- Cleaned construction area preparing for sod.

Friday- Cleaned construction area preparing for sod.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	44%	Time Remaining (%):	-19%
Invoiced to Date:	\$2,533,904.35	Weather days to date:	13
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	21
Change Order Amount Approved:		Actual Days:	391
Remaining:	\$3,843,735.64	Days used with deduct:	357
Days to Substantial Completion:	300	Remaining to SC:	-57
Days to Final Completion:	360	Remaining to FC:	3

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



Compacting around lift station

Indian springs phase 2B sewer
20 Aug 2024, 11:29:32 AM



Clean up

Indian springs phase 2B sewer
23 Aug 2024, 10:20:55 AM