

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 8/28/2024
 For Project: **Blue Springs Road Sewer Extensions Phase 1**
NWFWMDC Const. Grant Agreement No. 17-061 AHE # 17-062
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell Engineering
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 3/11/2024 Final Completion: 4/10/2024

The report is for the week of: Monday, 8/19/2024 thru Sunday, 8/25/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Raised manhole 241. Installed asphalt in pothole.

Tuesday- Removed asphalt in east bound lane.

Wednesday- Installed 42 LF of 8" gravity main.

Thursday- Installed 28 LF 8" gravity main. Installed MH257.

Friday- Installed 150 LF road base.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	61%	Time Remaining (%):	-38%
Invoiced to Date:	\$3,004,234.28	Weather days to date:	46
Original Contract Amount:	\$5,347,467.37	Holiday days granted:	44
Change Order Amount Approved:	\$83,361.30	Actual Days:	699
Contract Time Approved:	141	Days used with deduct:	609
Remaining:	\$2,426,594.39		
Days to Substantial Completion:	441	Original SC:	300
		Remaining to SC:	-168
Days to Final Completion:	471	Original FC:	330
		Remaining to FC:	-138

Approved: Robin G. Besczeczynski, Utility Project Manager (850-526-2040)

3004 Chase Way, Marianna, FL 32446, USA

☉ 299° W (T) ● 30.783967, -85.173885 ±9ft ▲ 65ft



Connecting a 4" lateral to the 8"
gravity pipe.
AHE/bhl

Blue Springs Sewer Project Phase 1
21 Aug 2024, 9:35:46 AM

5053 Co Rd 164, Marianna, FL 32446, USA

☉ 116° E (T) ● 30.784028, -85.173753 ±9ft ▲ 65ft



Installing a lateral (4") into 8"
pipe
AHE/bhl

Blue Springs Sewer Project Phase 1
22 Aug 2024, 9:43:14 AM

5053 Co Rd 164, Marianna, FL 32446, USA

☉ 256° SW (T) ● 30.784039, -85.173728 ±9ft ▲ 65ft



Installation of MH 257
AHE/bhl

Blue Springs Sewer Project Phase 1
22 Aug 2024, 9:44:33 AM

5004 Chase Way, Marianna, FL 32446, USA

☉ 118° E (T) ● 30.783765, -85.174673 ±39ft ▲ 55ft



Beginning to apply lime rock base to
road way
AHE/bhl

Blue Springs Sewer Project Phase 1
23 Aug 2024, 9:28:21 AM

3004 Chase Way, Marianna, FL 32446, USA

☀ 85° E (T) ● 30.783964, -85.173909 ±9ft ▲ 65ft



Installing 8" gravity pipe
AHE/bhl

Blue Springs Sewer Project Phase 1
21 Aug 2024, 9:35:35 AM