

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 9/10/2024
For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell Engineering
Notice to Proceed: 9/27/2022



Inspector: Brett Lawrence (850) 718-7233

Award Date: 6/29/2022

Substantial Completion: 3/15/2024

Final Completion: 4/14/2024

The report is for the week of: Monday, 9/2/2024

thru Sunday, 9/8/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work due to holiday. Holiday day granted.

Tuesday- Prepared base for asphalt.

Wednesday- Paved area previously prepared.

Thursday- Removed and replaced asphalt where base failed.

Friday- No work due to rain. Rain day given.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	61%	Time Remaining (%):	-40%		
Invoiced to Date:	\$3,004,234.28	Weather days to date:	47		
Original Contract Amount:	\$5,347,467.37	Holiday days granted:	47		
Change Order Amount Approved:	\$83,361.30	Actual Days:	713		
Contract Time Approved:	141	Days used with deduct:	619		
Remaining:	\$2,426,594.39				
Days to Substantial Completion:	441	Original SC:	300	Remaining to SC:	-178
Days to Final Completion:	471	Original FC:	330	Remaining to FC:	-148

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

3003 Chase Way, Marianna, FL 32446, USA

☀ 86° E (T) • 30.783773, -85.174896 ±9ft ▲ 55ft



Obryan Land Services clipping BSR
between stations 253+21 to 257+36
AHE/bhl

Blue Springs Sewer Project
03 Sep 2024, 2:10:21 PM

☀ 167° SE (T) • 30.784042, -85.173709 ±19ft ▲ 62ft



Anderson/Columbia beginning to
pave at station 257+54
AHE/bhl

Blue Springs Sewer Project Phase 1
04 Sep 2024, 8:37:12 AM

5050 Co Rd 164, Marianna, FL 32446, USA

☼ 175° S (T) ● 30.783996, -85.17385 ±16ft ▲ 62ft



Anderson/Columbia beginning to
pave at station 257+54
AHE/bhl

Blue Springs Sewer Project Phase 1
04 Sep 2024, 8:40:31 AM

☼ 62° NE (T) ● 30.783844, -85.174503 ±13ft ▲ 78ft



Damage in road @ 255+05 to 255+27
AHE/bhl

Blue Springs Sewer Project Phase 1
05 Sep 2024, 4:16:14 PM