

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 8/19/2024

For Project: **Blue Springs Road Sewer Extensions Phase 2**

NFWFMD Const. Grant Agreement No. 17-061 AHE # 23-013

Contractor: Gulf Coast Underground Contracting LLC.

Designer: Alday-Howell Engineering

Inspector: Brett Lawrence (850) 718-7233

Notice to Proceed: 8/12/2024

Award Date: 12/12/2023

Substantial Completion: 5/9/2025

Final Completion: 7/8/2025

The report is for the week of: Monday, 8/12/2024

thru Sunday, 8/18/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Notice to Proceed. Preconstruction meeting held. Contractor plans to start within two weeks. Up to 15 days flex in contract time coinciding with start of construction will be added to contract.

Tuesday- No work at contractor's option.

Wednesday- No work at contractor's option.

Thursday- No work at contractor's option.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 0%

Time Remaining (%): 97%

Invoiced to Date: \$0.00

Weather days to date:

Original Contract Amount: \$2,975,353.25

Change Order Amount Approved: \$0.00

Holiday days granted:

Contract Time Approved:

Actual Days: 7

Remaining: \$2,975,353.25

Days used with deduct: 7

Days to Substantial Completion: 270

Remaining to SC: 263

Days to Final Completion: 330

Remaining to FC: 323



Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

