

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 9/3/2024

For Project: **Blue Springs Road Sewer Extensions Phase 2**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 23-013

Contractor: Gulf Coast Underground Contracting LLC.

Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 718-7233

Notice to Proceed: 8/12/2024 Award Date: 12/12/2023



Substantial Completion: 5/12/2025 Final Completion: 7/11/2025

The report is for the week of: Monday, 8/26/2024 thru Sunday, 9/1/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Unloaded material onsite.

- Tuesday-** No work at contractor's option.

- Wednesday-** No work at contractor's option.

- Thursday-** No work at contractor's option.

- Friday-** No work due to holiday. Holiday day granted.

- Saturday-** No work due to holiday. Holiday day granted.

- Sunday-** No work due to holiday. Holiday day granted.

Engineer's remarks/Pending issues:

Percent Project Complete:	0%	Time Remaining (%):	93%
Invoiced to Date:	\$0.00	Weather days to date:	
Original Contract Amount:	\$2,975,353.25	Holiday days granted:	3
Change Order Amount Approved:	\$0.00	Actual Days:	21
Contract Time Approved:		Days used with deduct:	18
Remaining:	\$2,975,353.25	Remaining to SC:	252
Days to Substantial Completion:	270	Remaining to FC:	312
Days to Final Completion:	330		

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)