

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 9/10/2024

For Project: **Blue Springs Road Sewer Extensions Phase 2**

NFWFMD Const. Grant Agreement No. 17-061 AHE # 23-013

Contractor: Gulf Coast Underground Contracting LLC.

Designer: Alday-Howell Engineering

Inspector: Brett Lawrence (850) 718-7233

Notice to Proceed: 8/12/2024

Award Date: 12/12/2023



Substantial Completion: 5/13/2025

Final Completion: 7/12/2025

The report is for the week of: Monday, 9/2/2024

thru Sunday, 9/8/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work due to holiday. Holiday day granted.

Tuesday- Performed directional bores for driveways on Blue Springs Road.

Wednesday- Performed directional bores for driveways on Blue Springs Road.

Thursday- Performed directional bores for driveways on Blue Springs Road.

Friday- Performed directional bores for driveways on Blue Springs Road.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	0%	Time Remaining (%):	91%
Invoiced to Date:	\$0.00	Weather days to date:	
Original Contract Amount:	\$2,975,353.25	Holiday days granted:	4
Change Order Amount Approved:	\$0.00	Actual Days:	28
Contract Time Approved:		Days used with deduct:	24
Remaining:	\$2,975,353.25	Remaining to SC:	246
Days to Substantial Completion:	270	Remaining to FC:	306
Days to Final Completion:	330		

A handwritten signature in blue ink, appearing to read 'Rob B', is positioned above the approval line.

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

5135 Blue Springs Rd, Marianna, FL 32446, USA

📍 178° S (T) ● 30.788264, -85.167603 ±9ft ▲ 49ft



📍 26° N (T) ● 30.788266, -85.167607 ±9ft ▲ 49ft

