

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 9/18/2024  
For Project: **Blue Springs Road Sewer Extensions Phase 2**  
**NFWFMD Const. Grant Agreement No. 17-061** AHE # 23-013  
Contractor: Gulf Coast Underground Contracting LLC.  
Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 718-7233  
Notice to Proceed: 8/12/2024 Award Date: 12/12/2023



Substantial Completion: 5/14/2025 Final Completion: 7/13/2025

The report is for the week of: Monday, 9/9/2024 thru Sunday, 9/15/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Contractor surveyed site prior beginning construction.
- Tuesday-** Installed 700 LF of 2" PVC low pressure force main.
- Wednesday-** Installed 500 LF of 2" PVC low pressure force main. Rain affected more than 50% of the day's production. Rain day granted.
- Thursday-** No work due to rain. Rain day requested.
- Friday-** Installed 500 LF of 2" PVC low pressure force main.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	0%	Time Remaining (%):	89%
Invoiced to Date:	\$0.00	Weather days to date:	1
Original Contract Amount:	\$2,975,353.25	Holiday days granted:	4
Change Order Amount Approved:	\$0.00	Actual Days:	35
Contract Time Approved:		Days used with deduct:	30
Remaining:	\$2,975,353.25	Remaining to SC:	240
Days to Substantial Completion:	270	Remaining to FC:	300
Days to Final Completion:	330		

Approved: Rob G. Besczezynski, Utility Project Manager (850-526-2040)

**4898 Blue Springs Rd, Marianna, FL 32446, USA**

☉ 357° N (T) ● 30.780916, -85.187246 ±13ft ▲ 78ft



Installing 2" sdr 21 (fm) on Chapel Ln.  
AHE/bhl

Blue Springs Sewer Project Phase 2  
10 Sep 2024, 9:56:19 AM

☉ 192° S (T) ● 30.780916, -85.187244 ±9ft ▲ 72ft



Installing 2" sdr 21 (fm) on Chapel Ln.  
AHE/bhl

Blue Springs Sewer Project Phase 2  
10 Sep 2024, 9:56:27 AM