

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 8/28/2024

For Project: **Indian Springs Phase 2 Water**

**FDEP Grant/Loan Agreement DW320381**

AHE # 20-034

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Tyler Lawrence (850) 718-7233

Notice to Proceed: 10/15/2023

Award Date: 9/12/2023

Substantial Completion: 6/2/2025

Final Completion: 8/1/2025

The report is for the week of: Monday, 8/19/2024

thru Sunday, 8/25/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Installed 4 meter boxes.

**Tuesday-** Prepared for hydrostatic testing.

**Wednesday-** Performed hydrostatic testing.

**Thursday-** Performed hydrostatic testing.

**Friday-** Performed hydrostatic testing.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 40%

Time Remaining (%): 50%

Invoiced to Date: \$1,864,556.12

Weather days to date: 15

Original Contract Amount: \$4,492,568.00

Change Order Amount Approved: -\$550,499.25

Holiday days granted: 21

Actual Days: 316

Remaining: \$2,077,512.63

Days used with deduct: 280

Days to Substantial Completion: 560

Remaining to SC: 280

Days to Final Completion: 620

Remaining to FC: 340



Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)






☉ 333°NW (T) ● 30°46'8"N, 85°9'55"W ±13ft ▲ 191ft



Pressure test start picture for apalachee and lake bluff

Indian Springs phase 2 water 21 Aug 2024, 09:04:31



☉ 310°NW (T) ● 30°46'8"N, 85°9'55"W ±13ft ▲ 162ft



Pressure test start picture for apalachee and lake bluff

Indian Springs phase 2 water 21 Aug 2024, 10:32:54