

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 9/2/2024

For Project: **Indian Springs Phase 2 Water**
FDEP Grant/Loan Agreement DW320381

AHE # 20-034

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Tyler Lawrence (850) 718-7233

Notice to Proceed: 10/15/2023

Award Date: 9/12/2023

Substantial Completion: 6/5/2025

Final Completion: 8/4/2025

The report is for the week of: Monday, 8/26/2024

thru Sunday, 9/1/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Prepared for Sod.

Tuesday- Prepared for Sod.

Wednesday- Prepared for Sod.

Thursday- Prepared for Sod.

Friday- No work due to holiday. Holiday day granted.

Saturday- No work due to holiday. Holiday day granted.

Sunday- No work due to holiday. Holiday day granted.

Engineer's remarks/Pending issues:

Percent Project Complete: 40%

Time Remaining (%): 49%

Invoiced to Date: \$1,864,556.12

Weather days to date: 15

Original Contract Amount: \$4,492,568.00

Change Order Amount Approved: -\$550,499.25

Holiday days granted: 24

Actual Days: 323

Remaining: \$2,077,512.63

Days used with deduct: 284

Days to Substantial Completion: 560

Remaining to SC: 276

Days to Final Completion: 620

Remaining to FC: 336



Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

