

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 9/16/2024  
For Project: **Indian Springs Phase 2 Water**  
**FDEP Grant/Loan Agreement DW320381**  
Contractor: L & K Contracting, Inc.  
Designer: Alday-Howell Engineering  
Notice to Proceed: 10/15/2023



AHE # 20-034

Inspector: Tyler Lawrence (850) 718-7233

Award Date: 9/12/2023

Substantial Completion: 6/7/2025

Final Completion: 8/6/2025

The report is for the week of: Monday, 9/9/2024 thru Sunday, 9/15/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Installed sod and seed and mulch.

**Tuesday-** Installed seed and mulch.

**Wednesday-** Installed sod around meterboxes.

**Thursday-** No work due to rain. Rain day granted.

**Friday-** Cleaned construction area.


**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

|                                 |                |                        |     |
|---------------------------------|----------------|------------------------|-----|
| Percent Project Complete:       | 40%            | Time Remaining (%):    | 47% |
| Invoiced to Date:               | \$1,864,556.12 | Weather days to date:  | 16  |
| Original Contract Amount:       | \$4,492,568.00 | Holiday days granted:  | 25  |
| Change Order Amount Approved:   | -\$550,499.25  | Actual Days:           | 337 |
| Remaining:                      | \$2,077,512.63 | Days used with deduct: | 296 |
| Days to Substantial Completion: | 560            | Remaining to SC:       | 264 |
| Days to Final Completion:       | 620            | Remaining to FC:       | 324 |

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



☉ 154° SE (T) • 30.773149, -85.168514 ±9 m ▲ 18m



Sod

Indian springs sewer 2B  
09 Sep 2024, 12:32:40 PM



☉ 240° SW (T) • 30.772884, -85.167047 ±14 m

Indian springs sewer  
09 Sep 2024, 3:37:21 F

Sod