

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 9/25/2024  
 For Project: **Blue Springs Road Sewer Extensions Phase 1**  
**NFWFMD Const. Grant Agreement No. 17-061** AHE # 17-062  
 Contractor: L & K Contracting, Inc.  
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 718-7233  
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 3/16/2024 Final Completion: 4/15/2024

The report is for the week of: Monday, 9/16/2024 thru Sunday, 9/22/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Repaired damaged laterals to correct infiltration.

**Tuesday-** Replaced excavated material in area that was pumping.

**Wednesday-** Removed cold patch in road.

**Thursday-** Removed cold patch in road.

**Friday-** Paved sections within lane closure.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	61%	Time Remaining (%):	-43%
Invoiced to Date:	\$3,004,234.28	Weather days to date:	48
Original Contract Amount:	\$5,347,467.37	Holiday days granted:	47
Change Order Amount Approved:	\$83,361.30	Actual Days:	727
Contract Time Approved:	141	Days used with deduct:	632
Remaining:	\$2,426,594.39		
Days to Substantial Completion:	441	Original SC:	300
		Remaining to SC:	-191
Days to Final Completion:	471	Original FC:	330
		Remaining to FC:	-161

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

# 4950 Blue Springs Rd, Marianna, FL 32446, USA

☉ 199° S (T) ● 30.782379, -85.182808 ±45ft ▲ 78ft



A/C preparing to place hot mix on areas of BSR  
AHE/bhl

Blue Springs Sewer Project Phase 1  
20 Sep 2024, 11:31:10 AM

☉ 186° S (T) ● 30.781912, -85.185591 ±9ft ▲ 78ft



Repairing damaged fitting  
AHE/bhl

BSR1  
16 Sep 2024, 10:26:11 AM