

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 10/7/2024
 For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 718-7233
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 3/18/2024 Final Completion: 4/17/2024

The report is for the week of: Monday, 9/30/2024 thru Sunday, 10/6/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Removed cold patch in road.
- Tuesday-** Removed cold patch in road.
- Wednesday-** Removed cold patch in road. Removed lift station pad.
- Thursday-** Formed pads for laterals.
- Friday-** Poured pads for laterals.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	61%	Time Remaining (%):	-46%
Invoiced to Date:	\$3,004,234.28	Weather days to date:	50
Original Contract Amount:	\$5,347,467.37	Holiday days granted:	47
Change Order Amount Approved:	\$83,361.30	Actual Days:	741
Contract Time Approved:	141	Days used with deduct:	644
Remaining:	\$2,426,594.39		
Days to Substantial Completion:	441	Original SC:	300
		Remaining to SC:	-203
Days to Final Completion:	471	Original FC:	330
		Remaining to FC:	-173

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)