

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 9/23/2024
 For Project: **Blue Springs Road Sewer Extensions Phase 2**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 23-013
 Contractor: Gulf Coast Underground Contracting LLC.
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 718-7233
 Notice to Proceed: 8/12/2024 Award Date: 12/12/2023



Substantial Completion: 5/14/2025 Final Completion: 7/13/2025

The report is for the week of: Monday, 9/16/2024 thru Sunday, 9/22/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Installed 400 LF of 2" PVC low pressure force main.
- Tuesday-** Installed 500 LF of 2" PVC low pressure force main.
- Wednesday-** Installed 5 valves, 1 cleanout and 50 LF of 2" PVC low pressure force main.
- Thursday-** Installed 4 services to the right of way.
- Friday-** Installed 6 services to the right of way.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	5%	Time Remaining (%):	86%
Invoiced to Date:	\$0.00	Weather days to date:	1
Original Contract Amount:	\$2,975,353.25	Holiday days granted:	4
Change Order Amount Approved:	\$0.00	Actual Days:	42
Contract Time Approved:		Days used with deduct:	37
Remaining:	\$2,975,353.25	Remaining to SC:	233
Days to Substantial Completion:	270	Remaining to FC:	293
Days to Final Completion:	330		

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

2901 Chapel Ln, Marianna, FL 32446, USA

☉ 247° SW (T) ● 30.778621, -85.184192 ±16ft ▲ 75ft



Installing 2" sdr21 fm on Chapel Ln
AHE/bhl

Blue Springs Sewer Project Phase 2
16 Sep 2024, 12:26:31 PM

☉ 108° E (T) ● 30.778621, -85.184192 ±16ft ▲ 75ft



Installing 2" sdr21 fm on Chapel Ln
AHE/bhl

Blue Springs Sewer Project Phase 2
16 Sep 2024, 12:26:36 PM