

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 9/30/2024
 For Project: **Blue Springs Road Sewer Extensions Phase 2**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 23-013
 Contractor: Gulf Coast Underground Contracting LLC.
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 718-7233
 Notice to Proceed: 8/12/2024 Award Date: 12/12/2023



Substantial Completion: 5/16/2025 Final Completion: 7/15/2025

The report is for the week of: Monday, 9/23/2024 thru Sunday, 9/29/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Cleaned construction area.
- Tuesday-** Installed services to the right of way.
- Wednesday-** Cleaned preparing for hurricane.
- Thursday-** No work due to rain. Rain day granted.
- Friday-** No work due to rain. Rain day granted.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	5%	Time Remaining (%):	84%
Invoiced to Date:	\$0.00	Weather days to date:	3
Original Contract Amount:	\$2,975,353.25	Holiday days granted:	4
Change Order Amount Approved:	\$0.00	Actual Days:	49
Contract Time Approved:		Days used with deduct:	42
Remaining:	\$2,975,353.25	Remaining to SC:	228
Days to Substantial Completion:	270	Remaining to FC:	288
Days to Final Completion:	330		

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)