

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 10/7/2024  
For Project: **Blue Springs Road Sewer Extensions Phase 2**  
**NFWFMD Const. Grant Agreement No. 17-061** AHE # 23-013  
Contractor: Gulf Coast Underground Contracting LLC.  
Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 718-7233  
Notice to Proceed: 8/12/2024 Award Date: 12/12/2023



Substantial Completion: 5/16/2025 Final Completion: 7/15/2025

The report is for the week of: Monday, 9/30/2024 thru Sunday, 10/6/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Cleaned construction area.
- Tuesday-** Installed 500 LF of 2" low pressure PVC force main.
- Wednesday-** Installed 840 LF of 2" low pressure PVC force main.
- Thursday-** Installed 700 LF of 2" low pressure PVC force main.
- Friday-** Removed brush preparing for excavation.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	5%	Time Remaining (%):	82%
Invoiced to Date:	\$0.00	Weather days to date:	3
Original Contract Amount:	\$2,975,353.25	Holiday days granted:	4
Change Order Amount Approved:	\$0.00	Actual Days:	56
Contract Time Approved:		Days used with deduct:	49
Remaining:	\$2,975,353.25	Remaining to SC:	221
Days to Substantial Completion:	270	Remaining to FC:	281
Days to Final Completion:	330		

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)