

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 9/23/2024  
 For Project: **Indian Springs Phase 2 Water**  
**FDEP Grant/Loan Agreement DW320381** AHE # 20-034  
 Contractor: L & K Contracting, Inc.  
 Designer: Alday-Howell Engineering Inspector: Tyler Lawrence (850) 718-7233  
 Notice to Proceed: 10/15/2023 Award Date: 9/12/2023



Substantial Completion: 6/7/2025 Final Completion: 8/6/2025

The report is for the week of: Monday, 9/16/2024 thru Sunday, 9/22/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work. Contractors option.
- Tuesday-** No work. Contractors option.
- Wednesday-** No work. Contractors option.
- Thursday-** No work. Contractors option.
- Friday-** No work. Contractors option.
- Saturday-** No work. Contractors option.
- Sunday-** No work. Contractors option.

Engineer's remarks/Pending issues:

Percent Project Complete:	40%	Time Remaining (%):	46%
Invoiced to Date:	\$1,864,556.12	Weather days to date:	16
Original Contract Amount:	\$4,492,568.00	Holiday days granted:	25
Change Order Amount Approved:	-\$550,499.25	Actual Days:	344
Remaining:	\$2,077,512.63	Days used with deduct:	303
Days to Substantial Completion:	560	Remaining to SC:	257
Days to Final Completion:	620	Remaining to FC:	317

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)