

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 10/15/2024
For Project: **Indian Springs Phase 2 Water**
FDEP Grant/Loan Agreement DW320381 AHE # 20-034
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Tyler Lawrence (850) 718-7233
Notice to Proceed: 10/15/2023 Award Date: 9/12/2023



Substantial Completion: 6/7/2025 Final Completion: 8/6/2025

The report is for the week of: Monday, 10/7/2024 thru Sunday, 10/13/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work. Contractors option.

Tuesday- No work. Contractors option.

Wednesday- No work. Contractors option.

Thursday- No work. Contractors option.

Friday- No work. Contractors option.

Saturday- No work. Contractors option.

Sunday- No work. Contractors option.

Engineer's remarks/Pending issues:

Percent Project Complete:	40%	Time Remaining (%):	42%
Invoiced to Date:	\$1,864,556.12	Weather days to date:	16
Original Contract Amount:	\$4,492,568.00	Holiday days granted:	25
Change Order Amount Approved:	-\$550,499.25	Actual Days:	365
Remaining:	\$2,077,512.63	Days used with deduct:	324
Days to Substantial Completion:	560	Remaining to SC:	236
Days to Final Completion:	620	Remaining to FC:	296

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)