

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS



Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 9/3/2024
 For Project: **Indian Springs Sewer Phase 2B**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
 Contractor: Blankenship Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386
 Notice to Proceed: 8/1/2023 Award Date: 12/13/2022

Substantial Completion: 7/3/2024 Final Completion: 9/1/2024

The report is for the week of: Monday, 8/26/2024 thru Sunday, 9/1/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Shaped shoulder preparing for sod.
- Tuesday-** Shaped shoulder preparing for sod.
- Wednesday-** Shaped shoulder preparing for sod.
- Thursday-** Shaped shoulder preparing for sod.
- Friday-** No work due to holiday. Holiday day granted.
- Saturday-** No work due to holiday. Holiday day granted.
- Sunday-** No work due to holiday. Holiday day granted.

Engineer's remarks/Pending issues:

| | | | |
|---------------------------------|----------------|------------------------|------|
| Percent Project Complete: | 45% | Time Remaining (%): | -20% |
| Invoiced to Date: | \$255,629.99 | Weather days to date: | 13 |
| Original Contract Amount: | \$6,377,639.99 | | |
| Change Order Amount Approved: | | Holiday days granted: | 24 |
| | | Actual Days: | 398 |
| Remaining: | \$6,122,010.00 | Days used with deduct: | 361 |
| Days to Substantial Completion: | 300 | Remaining to SC: | -61 |
| Days to Final Completion: | 360 | Remaining to FC: | -1 |

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)