

**CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS**



Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 9/11/2024  
 For Project: **Indian Springs Sewer Phase 2B**  
**NFWFMD Const. Grant Agreement No. 20-036** AHE # 20-033  
 Contractor: Blankenship Contracting, Inc.  
 Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386  
 Notice to Proceed: 8/1/2023 Award Date: 12/13/2022

Substantial Completion: 7/4/2024 Final Completion: 9/2/2024

The report is for the week of: Monday, 9/2/2024 thru Sunday, 9/8/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** No work due to holiday. Holiday day granted.

**Tuesday-** Performed startup on grinder stations.

**Wednesday-** No work at contractor's option.

**Thursday-** No work at contractor's option.

**Friday-** No work at contractor's option.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	45%	Time Remaining (%):	-22%
Invoiced to Date:	\$255,629.99	Weather days to date:	13
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	25
Change Order Amount Approved:		Actual Days:	405
Remaining:	\$6,122,010.00	Days used with deduct:	367
Days to Substantial Completion:	300	Remaining to SC:	-67
Days to Final Completion:	360	Remaining to FC:	-7

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)