

**CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS**



Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 9/17/2024  
 For Project: **Indian Springs Sewer Phase 2B**  
**NFWFMD Const. Grant Agreement No. 20-036** AHE # 20-033  
 Contractor: Blankenship Contracting, Inc.  
 Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386  
 Notice to Proceed: 8/1/2023 Award Date: 12/13/2022

Substantial Completion: 7/5/2024 Final Completion: 9/3/2024

The report is for the week of: Monday, 9/9/2024 thru Sunday, 9/15/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Installed sod on shoulder.

**Tuesday-** Installed sod on shoulder.

**Wednesday-** Installed sod on shoulder.

**Thursday-** No work due to rain. Rain day granted.

**Friday-** No work at contractor's option.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

|                                 |                |                        |      |
|---------------------------------|----------------|------------------------|------|
| Percent Project Complete:       | 45%            | Time Remaining (%):    | -24% |
| Invoiced to Date:               | \$255,629.99   | Weather days to date:  | 14   |
| Original Contract Amount:       | \$6,377,639.99 |                        |      |
| Change Order Amount Approved:   |                | Holiday days granted:  | 25   |
|                                 |                | Actual Days:           | 412  |
| Remaining:                      | \$6,122,010.00 | Days used with deduct: | 373  |
| Days to Substantial Completion: | 300            | Remaining to SC:       | -73  |
| Days to Final Completion:       | 360            | Remaining to FC:       | -13  |

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)



☀ 200° S (T) ● 30.775625, -85.167412 ±4 m ▲ 20m



Sod

Indian springs sewer 2B  
10 Sep 2024, 7:32:01 AM



☀ 76° NE (T) ● 30.777982, -85.162074 ±3 m ▲ 25m



Sod

Indian springs sewer 2B  
10 Sep 2024, 10:02:48 AM