

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS



Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 9/25/2024
 For Project: **Indian Springs Sewer Phase 2B**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
 Contractor: Blankenship Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Dwayne Josey (850) 258-3386
 Notice to Proceed: 8/1/2023 Award Date: 12/13/2022

Substantial Completion: 7/5/2024 Final Completion: 9/3/2024

The report is for the week of: Monday, 9/16/2024 thru Sunday, 9/22/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- Installed sod on shoulder.

Wednesday- Adjusted manhole ring and cover.

Thursday- No work at contractor's option.

Friday- Watered sod on shoulder.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	45%	Time Remaining (%):	-27%
Invoiced to Date:	\$255,629.99	Weather days to date:	14
Original Contract Amount:	\$6,377,639.99		
Change Order Amount Approved:		Holiday days granted:	25
		Actual Days:	419
Remaining:	\$6,122,010.00	Days used with deduct:	380
Days to Substantial Completion:	300	Remaining to SC:	-80
Days to Final Completion:	360	Remaining to FC:	-20

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)



☀ 105° E (T) ● 30.778145, -85.160893 ±8 m ▲ 16m



Sod

Indian springs sewer 2B
17 Sep 2024, 8:23:01 AM



☀ 270° W (T) ● 30.778521, -85.159514 ±14 m ▲ 16m



Sod

Indian springs sewer 2B
17 Sep 2024, 8:42:55 AM



☼ 112° E (T) ● 30.772894, -85.167099 ±7 m ▲ 19m



Repair MH

Indian springs sewer 2B
18 Sep 2024, 9:03:06 AM



☼ 72° NE (T) ● 30.772864, -85.166961 ±7 m ▲ 19m



Repair MH

Indian springs sewer 2B
18 Sep 2024, 9:17:54 AM

