

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 10/15/2024
 For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 718-7233
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 3/18/2024 Final Completion: 4/17/2024

The report is for the week of: Monday, 10/7/2024 thru Sunday, 10/13/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work at contractor's option.
- Tuesday-** Formed to repour concrete pad at lift station.
- Wednesday-** No work at contractor's option.
- Thursday-** Repoured concrete pad at lift station.
- Friday-** No work at contractor's option.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	65%	Time Remaining (%):	-48%
Invoiced to Date:	\$3,202,257.18	Weather days to date:	50
Original Contract Amount:	\$5,347,467.37	Holiday days granted:	47
Change Order Amount Approved:	\$83,361.30	Actual Days:	748
Contract Time Approved:	141	Days used with deduct:	651
Remaining:	\$2,228,571.49		
Days to Substantial Completion:	441	Original SC:	300
		Remaining to SC:	-210
Days to Final Completion:	471	Original FC:	330
		Remaining to FC:	-180

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)



☉ 257° SW (T) ☉ 30.783197, -85.178514 ±3 m ▲ 17m



Lift station

Blue springs sewer
08 Oct 2024, 11:33:51 AM

☉ 48 NE (T) ☉ 30.783102, -85.178021 ±9m ▲ 10m



Pouring concrete at lift station
AHE/bhl

Blue Springs Sewer Project Phase 1
10 Oct 2024, 4:28:40 PM

4996 Blue Springs Rd, Marianna, FL 32446, USA

☀ 9°N (T) ● 30.783099, -85.178585 ±32ft ▲ 26ft



Finishing freshly poured concrete at lift station on BSR
AHE/bhl

Blue Springs Sewer Project Phase 1
10 Oct 2024, 4:28:47 PM

☀ 59°NE (T) ● 30.783105, -85.178612 ±9ft ▲ 26ft



Installing the bollards in fresh concrete
AHE/bhl

Blue Springs Sewer Project Phase 1
10 Oct 2024, 4:32:35 PM

