

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 10/22/2024
For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell Engineering
Notice to Proceed: 9/27/2022



Inspector: Brett Lawrence (850) 718-7233

Award Date: 6/29/2022

Substantial Completion: 3/18/2024

Final Completion: 4/17/2024

The report is for the week of: Monday, 10/14/2024

thru Sunday, 10/20/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- No work at contractor's option.

Wednesday- No work at contractor's option.

Thursday- CCTV crew investigated gravity main infiltration.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	65%	Time Remaining (%):	-49%		
Invoiced to Date:	\$3,202,257.18	Weather days to date:	50		
Original Contract Amount:	\$5,347,467.37	Holiday days granted:	47		
Change Order Amount Approved:	\$83,361.30	Actual Days:	755		
Contract Time Approved:	141	Days used with deduct:	658		
Remaining:	\$2,228,571.49				
Days to Substantial Completion:	441	Original SC:	300	Remaining to SC:	-217
Days to Final Completion:	471	Original FC:	330	Remaining to FC:	-187

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

4996 Blue Springs Rd, Marianna, FL 32446, USA

⊙ 242°SW (T) ⊙ 30.783166, -85.178526 ±9ft ▲ 42ft



**L and K vacuuming out the lift station
on BSR
AHE/bhl**

**Blue Springs Sewer Project Phase 1
17 Oct 2024, 1:45:59 PM**

⊙ 260 W (T) ⊙ 30.783166, -85.178493 ±10ft ▲ 20ft



**Vacuuming out the lift station on BSR
AHE/bhl**

**Blue Springs Sewer Project Phase 1
17 Oct 2024, 1:46:05 PM**