

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
 Prepared by: Alday-Howell Engineering, Inc.
 Prepared on: 11/11/2024
 For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062
 Contractor: L & K Contracting, Inc.
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 718-7233
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 3/18/2024 Final Completion: 4/17/2024

The report is for the week of: Monday, 11/4/2024 thru Sunday, 11/10/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work at contractor's option.
- Tuesday-** No work at contractor's option.
- Wednesday-** No work at contractor's option.
- Thursday-** CCTV investigated infiltration into gravity main.
- Friday-** CCTV investigated infiltration into gravity main.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	65%	Time Remaining (%):	-54%
Invoiced to Date:	\$3,202,257.18	Weather days to date:	50
Original Contract Amount:	\$5,347,467.37	Holiday days granted:	47
Change Order Amount Approved:	\$83,361.30	Actual Days:	776
Contract Time Approved:	141	Days used with deduct:	679
Remaining:	\$2,228,571.49		
Days to Substantial Completion:	441	Original SC: 300	Remaining to SC: -238
Days to Final Completion:	471	Original FC: 330	Remaining to FC: -208

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

4996 Blue Springs Rd, Marianna, FL 32446, USA

⊙ 242°SW (T) ⊙ 30.783166, -85.178526 ±9ft ▲ 42ft

