

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 11/18/2024  
 For Project: **Blue Springs Road Sewer Extensions Phase 1**  
**NFWFMD Const. Grant Agreement No. 17-061** AHE # 17-062  
 Contractor: L & K Contracting, Inc.  
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 718-7233  
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 3/19/2024 Final Completion: 4/18/2024

The report is for the week of: Monday, 11/11/2024 thru Sunday, 11/17/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work due to holiday. Holiday day granted.
- Tuesday-** Investigated infiltration into gravity main by performing air tests.
- Wednesday-** Investigated infiltration into gravity main by performing air tests.
- Thursday-** No work at contractor's option.
- Friday-** No work at contractor's option.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	65%	Time Remaining (%):	-55%
Invoiced to Date:	\$3,202,257.18	Weather days to date:	50
Original Contract Amount:	\$5,347,467.37		
Change Order Amount Approved:	\$83,361.30	Holiday days granted:	48
Contract Time Approved:	141	Actual Days:	783
Remaining:	\$2,228,571.49	Days used with deduct:	685
Days to Substantial Completion:	441	Original SC: 300	Remaining to SC: -244
Days to Final Completion:	471	Original FC: 330	Remaining to FC: -214

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)



☀ 128°SE (T) ● 30°46'58"N, 85°10'47"W ±19ft ▲ 135ft

