

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 10/29/2024
For Project: **Blue Springs Road Sewer Extensions Phase 2**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 23-013
Contractor: Gulf Coast Underground Contracting LLC.
Designer: Alday-Howell Engineering
Inspector: Brett Lawrence (850) 718-7233
Notice to Proceed: 8/12/2024 Award Date: 12/12/2023



Substantial Completion: 5/16/2025

Final Completion: 7/15/2025

The report is for the week of: Monday, 10/21/2024

thru Sunday, 10/27/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Installed 20 valve boxes.

Tuesday- Installed 20 valve boxes.

Wednesday- Raised valve boxes.

Thursday- Connected low pressure force main to gravity.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	18%	Time Remaining (%):	74%
Invoiced to Date:	\$469,102.46	Weather days to date:	3
Original Contract Amount:	\$2,975,353.25	Holiday days granted:	4
Change Order Amount Approved:	\$0.00	Actual Days:	77
Contract Time Approved:		Days used with deduct:	70
Remaining:	\$2,506,250.79	Remaining to SC:	200
Days to Substantial Completion:	270	Remaining to FC:	260
Days to Final Completion:	330		

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

4898 Blue Springs Rd, Marianna, FL 32446, USA

☉ 205°S (T) ● 30.781478, -85.187202 ±23ft ▲ 78ft



**Connecting the 2" force main to the
gravity on Chapel Ln
AHE/bhl**

**Blue Springs Sewer Project Phase 2
24 Oct 2024, 2:09:25 PM**