

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 11/5/2024
For Project: **Blue Springs Road Sewer Extensions Phase 2**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 23-013
Contractor: Gulf Coast Underground Contracting LLC.
Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 718-7233
Notice to Proceed: 8/12/2024 Award Date: 12/12/2023



Substantial Completion: 5/16/2025 Final Completion: 7/15/2025

The report is for the week of: Monday, 10/28/2024 thru Sunday, 11/3/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** Cleaned construction area.
- Tuesday-** Cleaned construction area.
- Wednesday-** Installed air vac valve.
- Thursday-** Acme installed signs for automated lights.
- Friday-** Acme installed signs for automated lights.
- Saturday-** No work at contractor's option.
- Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	18%	Time Remaining (%):	71%
Invoiced to Date:	\$469,102.46	Weather days to date:	3
Original Contract Amount:	\$2,975,353.25	Holiday days granted:	4
Change Order Amount Approved:	\$0.00	Actual Days:	84
Contract Time Approved:		Days used with deduct:	77
Remaining:	\$2,506,250.79	Remaining to SC:	193
Days to Substantial Completion:	270	Remaining to FC:	253
Days to Final Completion:	330		

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

4917 Firstclass Ave, Marianna, FL 32446, USA

⊙ 321°NW (T) ⊙ 30.7794, -85.18614 ±9ft ▲ 82ft



AHE/bhl

30 Oct 2024, 11:37:57 AM

⊙ 43°NE (T) ⊙ 30.779389, -85.186181 ±9ft ▲ 78ft



AHE/bhl

30 Oct 2024, 11:37:30 AM