

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 11/11/2024  
For Project: **Blue Springs Road Sewer Extensions Phase 2**  
**NFWFMD Const. Grant Agreement No. 17-061** AHE # 23-013  
Contractor: Gulf Coast Underground Contracting LLC.  
Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 718-7233  
Notice to Proceed: 8/12/2024 Award Date: 12/12/2023



Substantial Completion: 5/16/2025 Final Completion: 7/15/2025

The report is for the week of: Monday, 11/4/2024 thru Sunday, 11/10/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Installed air vac valve. Milled asphalt preparing to install gravity main.

**Tuesday-** Installed 42 LF of 8" PVC gravity main.

**Wednesday-** Installed 84 LF of 8" PVC gravity main.

**Thursday-** Installed 84 LF of 8" PVC gravity main.

**Friday-** Installed 70 LF of 8" PVC gravity main.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	29%	Time Remaining (%):	69%
Invoiced to Date:	\$787,389.33	Weather days to date:	3
Original Contract Amount:	\$2,975,353.25	Holiday days granted:	4
Change Order Amount Approved:	\$0.00	Actual Days:	91
Contract Time Approved:		Days used with deduct:	84
Remaining:	\$2,187,963.92	Remaining to SC:	186
Days to Substantial Completion:	270	Remaining to FC:	246
Days to Final Completion:	330		

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

**5061 Blue Springs Rd, Marianna, FL 32446, USA**

**⊙ 260°W (T) ⊙ 30.784188, -85.173355 ±9ft ▲ 62ft**



AHE/bhl

**Blue Springs Sewer Project Phase 2  
07 Nov 2024, 9:47:19 AM**

**⊙ 102°E (T) ⊙ 30.78422, -85.17325 ±9ft ▲ 49ft**



**J and N performing compaction Test  
on BSR.  
AHE/bhl**

**Blue Springs Sewer Project Phase 2  
12 Nov 2024, 10:48:46 AM**