

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 10/21/2024

For Project: **Indian Springs Phase 2 Water
FDEP Grant/Loan Agreement DW320381**

AHE # 20-034

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Tyler Lawrence (850) 718-7233

Notice to Proceed: 10/15/2023

Award Date: 9/12/2023

Substantial Completion: 6/7/2025

Final Completion: 8/6/2025

The report is for the week of: Monday, 10/14/2024

thru Sunday, 10/20/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- No work at contractor's option.

Wednesday- No work at contractor's option.

Thursday- No work at contractor's option.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 40%

Time Remaining (%): 41%

Invoiced to Date: \$2,433,879.21

Weather days to date: 16

Original Contract Amount: \$4,492,568.00

Change Order Amount Approved: -\$550,499.25

Holiday days granted: 25

Actual Days: 372

Remaining: \$1,508,189.54

Days used with deduct: 331

Days to Substantial Completion: 560

Remaining to SC: 229

Days to Final Completion: 620

Remaining to FC: 289



Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)

