

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL

Prepared by: Alday-Howell Engineering, Inc.

Prepared on: 11/4/2024

For Project: **Indian Springs Phase 2 Water**

**FDEP Grant/Loan Agreement DW320381**

AHE # 20-034

Contractor: L & K Contracting, Inc.

Designer: Alday-Howell Engineering

Inspector: Tyler Lawrence (850) 718-7233

Notice to Proceed: 10/15/2023

Award Date: 9/12/2023

Substantial Completion: 6/7/2025

Final Completion: 8/6/2025

The report is for the week of: Monday, 10/28/2024

thru Sunday, 11/3/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** Contractors corrected sod to allow drainage on Appalachee Trl.

**Tuesday-** Contractors corrected sod to allow drainage on Appalachee Trl.

**Wednesday-** Contractors fixed sewer leak on Woodgate way.

**Thursday-** Contractors corrected sod to allow drainage on Appalachee Trl.

**Friday-** Contractors corrected sod to allow drainage on Appalachee Trl.

**Saturday-** No work. Contractors option.

**Sunday-** No work. Contractors option.

Engineer's remarks/Pending issues:

Percent Project Complete: 40%

Time Remaining (%): 38%

Invoiced to Date: \$2,433,879.21

Weather days to date: 16

Original Contract Amount: \$4,492,568.00

Change Order Amount Approved: -\$550,499.25

Holiday days granted: 25

Remaining: \$1,508,189.54

Actual Days: 386

Days used with deduct: 345

Days to Substantial Completion: 560

Remaining to SC: 215

Days to Final Completion: 620

Remaining to FC: 275



Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)





☉ 22°NE (T) ● 30°45'55"N, 85°10'3"W ±127ft ▲ 146ft



Did

Indian Springs  
28 Oct 2024, 10:44:12