

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 11/11/2024
For Project: **Indian Springs Phase 2 Water**
FDEP Grant/Loan Agreement DW320381 AHE # 20-034
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell Engineering Inspector: Tyler Lawrence (850) 718-7233
Notice to Proceed: 10/15/2023 Award Date: 9/12/2023



Substantial Completion: 6/7/2025 Final Completion: 8/6/2025

The report is for the week of: Monday, 11/4/2024 thru Sunday, 11/10/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- Prepared to perform pressure test on damaged pipe.

Tuesday- Performed pressure test on damaged pipe.

Wednesday- Replaced damaged meter boxes.

Thursday- No work at contractor's option.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	40%	Time Remaining (%):	37%
Invoiced to Date:	\$2,433,879.21	Weather days to date:	16
Original Contract Amount:	\$4,492,568.00	Holiday days granted:	25
Change Order Amount Approved:	-\$550,499.25	Actual Days:	393
Remaining:	\$1,508,189.54	Days used with deduct:	352
Days to Substantial Completion:	560	Remaining to SC:	208
Days to Final Completion:	620	Remaining to FC:	268

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)



☉ 175°S (T) ☉ 30°46'1"N, 85°9'56"W ±16ft ▲ 157ft

