

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
Prepared by: Alday-Howell Engineering, Inc.  
Prepared on: 11/18/2024  
For Project: **Indian Springs Phase 2 Water**  
**FDEP Grant/Loan Agreement DW320381**  
Contractor: L & K Contracting, Inc.  
Designer: Alday-Howell Engineering  
Notice to Proceed: 10/15/2023



AHE # 20-034

Inspector: Tyler Lawrence (850) 718-7233

Award Date: 9/12/2023

Substantial Completion: 6/8/2025

Final Completion: 8/7/2025

The report is for the week of: Monday, 11/11/2024 thru Sunday, 11/17/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

**Monday-** No work due to holiday. Holiday day granted.

**Tuesday-** No work at contractor's option.

**Wednesday-** No work at contractor's option.

**Thursday-** Located utilities for installation of booster pump.

**Friday-** Located utilities for installation of booster pump.

**Saturday-** No work at contractor's option.

**Sunday-** No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	40%	Time Remaining (%):	36%
Invoiced to Date:	\$2,433,879.21	Weather days to date:	16
Original Contract Amount:	\$4,492,568.00		
Change Order Amount Approved:	-\$550,499.25	Holiday days granted:	26
		Actual Days:	400
Remaining:	\$1,508,189.54	Days used with deduct:	358
Days to Substantial Completion:	560	Remaining to SC:	202
Days to Final Completion:	620	Remaining to FC:	262

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)