

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 9/30/2024
For Project: **Indian Springs Sewer Phase 2B**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell Engineering
Notice to Proceed: 8/1/2023



Inspector: Dwayne Josey (850) 258-3386

Award Date: 12/13/2022

Substantial Completion: 7/5/2024

Final Completion: 9/3/2024

The report is for the week of: Monday, 9/23/2024

thru Sunday, 9/29/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- No work at contractor's option.

Wednesday- No work at contractor's option.

Thursday- No work at contractor's option.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete: 45%

Time Remaining (%): -29%

Invoiced to Date: \$255,629.99

Weather days to date: 14

Original Contract Amount: \$6,377,639.99

Change Order Amount Approved:

Holiday days granted: 25

Remaining: \$6,122,010.00

Actual Days: 426

Days used with deduct: 387

Days to Substantial Completion: 300

Remaining to SC: -87

Days to Final Completion: 360

Remaining to FC: -27

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)