

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 10/9/2024
For Project: **Indian Springs Sewer Phase 2B**
NFWFMD Const. Grant Agreement No. 20-036 AHE # 20-033
Contractor: Blankenship Contracting, Inc.
Designer: Alday-Howell Engineering
Notice to Proceed: 8/1/2023



Inspector: Dwayne Josey (850) 258-3386

Award Date: 12/13/2022

Substantial Completion: 7/5/2024

Final Completion: 9/3/2024

The report is for the week of: Monday, 9/30/2024

thru Sunday, 10/6/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- No work at contractor's option.

Wednesday- No work at contractor's option.

Thursday- Prepared grinder station at 2771 Jackson Bluff.

Friday- No work at contractor's option.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	45%	Time Remaining (%):	-31%
Invoiced to Date:	\$255,629.99	Weather days to date:	14
Original Contract Amount:	\$6,377,639.99	Holiday days granted:	25
Change Order Amount Approved:		Actual Days:	433
Remaining:	\$6,122,010.00	Days used with deduct:	394
Days to Substantial Completion:	300	Remaining to SC:	-94
Days to Final Completion:	360	Remaining to FC:	-34

Approved: Robin G. Besczeynski, Utility Project Manager (850-526-2040)