

CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL
Prepared by: Alday-Howell Engineering, Inc.
Prepared on: 11/25/2024
For Project: **Blue Springs Road Sewer Extensions Phase 1**
NFWFMD Const. Grant Agreement No. 17-061 AHE # 17-062
Contractor: L & K Contracting, Inc.
Designer: Alday-Howell Engineering
Inspector: Brett Lawrence (850) 557-7429
Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 3/19/2024

Final Completion: 4/18/2024

The report is for the week of: Monday, 11/18/2024

thru Sunday, 11/24/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

Monday- No work at contractor's option.

Tuesday- No work at contractor's option.

Wednesday- No work at contractor's option.

Thursday- Removed cold patch from roadway preparing to pave.

Friday- Removed cold patch from roadway preparing to pave.

Saturday- No work at contractor's option.

Sunday- No work at contractor's option.

Engineer's remarks/Pending issues:

Percent Project Complete:	65%	Time Remaining (%):	-57%		
Invoiced to Date:	\$3,202,257.18	Weather days to date:	50		
Original Contract Amount:	\$5,347,467.37	Holiday days granted:	48		
Change Order Amount Approved:	\$83,361.30	Actual Days:	790		
Contract Time Approved:	141	Days used with deduct:	692		
Remaining:	\$2,228,571.49				
Days to Substantial Completion:	441	Original SC:	300	Remaining to SC:	-251
Days to Final Completion:	471	Original FC:	330	Remaining to FC:	-221

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)