

# CEI WEEKLY SUMMARY OF EVENTS, OBSERVATIONS AND REMARKS

Prepared for: Jackson County, FL  
 Prepared by: Alday-Howell Engineering, Inc.  
 Prepared on: 12/6/2024  
 For Project: **Blue Springs Road Sewer Extensions Phase 1**  
**NFWFMD Const. Grant Agreement No. 17-061** AHE # 17-062  
 Contractor: L & K Contracting, Inc.  
 Designer: Alday-Howell Engineering Inspector: Brett Lawrence (850) 557-7429  
 Notice to Proceed: 9/27/2022 Award Date: 6/29/2022



Substantial Completion: 3/23/2024 Final Completion: 4/22/2024

The report is for the week of: Monday, 11/25/2024 thru Sunday, 12/1/2024

The contractor performed the following operations this week. Sub work is noted in parenthesis:

- Monday-** No work at contractor's option.
- Tuesday-** Raised manholes and removed cold patch preparing to pave leveling course.
- Wednesday-** Paved leveling course west bound lane.
- Thursday-** No work due to holiday. Holiday day granted.
- Friday-** No work due to holiday. Holiday day granted.
- Saturday-** No work due to holiday. Holiday day granted.
- Sunday-** No work due to holiday. Holiday day granted.

Engineer's remarks/Pending issues:

Percent Project Complete:	65%	Time Remaining (%):	-58%
Invoiced to Date:	\$3,202,257.18	Weather days to date:	50
Original Contract Amount:	\$5,347,467.37	Holiday days granted:	52
Change Order Amount Approved:	\$83,361.30	Actual Days:	797
Contract Time Approved:	141	Days used with deduct:	695
Remaining:	\$2,228,571.49		
Days to Substantial Completion:	441	Original SC:	300
		Remaining to SC:	-254
Days to Final Completion:	471	Original FC:	330
		Remaining to FC:	-224

Approved: Robin G. Besczezynski, Utility Project Manager (850-526-2040)

**5003 Co Rd 164, Marianna, FL 32446, USA**

**☉ 282°W (T) ☉ 30.783032, -85.178001 ±13ft ▲ 23ft**



AHE/bhl

**Blue Springs Sewer Project Phase 1  
27 Nov 2024, 11:13:51 AM**

**4904 Blue Springs Rd, Marianna, FL 32440, USA**

**☉ 37°NE (T) ☉ 30.782424, -85.181959 ±23ft ▲ 78ft**



AHE/bhl

**Blue Springs Sewer Project Phase 1  
27 Nov 2024, 1:09:53 PM**



**4964 Blue Springs Rd, Marianna, FL 32446, USA**

**☉ 69°NE (T) • 30.782415, -85.18197 ±19ft ▲ 78ft**



AHE/bhl

**Blue Springs Sewer Project Phase 1  
27 Nov 2024, 1:10:41 PM**

**4964 Blue Springs Rd, Marianna, FL 32446, USA**

**☉ 323°NW (T) • 30.782409, -85.181968 ±36ft ▲ 78ft**



AHE/bhl

**Blue Springs Sewer Project Phase 1  
27 Nov 2024, 1:10:46 PM**